

STATOILHYDRO ASA / VOLVE FIELD OPERATIONS

DAILY DRILLING REPORT (DDR) — REPORT NO. 44

Wellbore Name: 15/9-F-14	NPD Wellbore ID: 5885	Field / Block: Volve / PL 046
Rig Name: Mærsk Inspirer	RKB Elevation: 43.5 m	Water Depth: 82.0 m
Report Date: 2008-09-14	Midnight Depth (MD): 2965.0 m	Midnight Depth (TVD): 2911.5 m (2868.0m TVDSS)
Current Formation: Hugin FM	Hole Size: 8.5 in	Current Mud Weight: 1.31 SG

1. 24-HOUR OPERATIONAL SUMMARY & TIME BREAKDOWN

From	To	Hours	Phase	Activity	Operational Summary Description
00:00	04:30	4.5	DRILL	Drilling Ahead	Rotary drilling 8.5 inch hole from 2930m to 2965m MD with 1.31 SG mud.
04:30	12:00	7.5	NPT	Lost Circulation	At 2965m MD (2868m TVDSS), penetrated top porous sandstone of Hugin Fm.
12:00	18:00	6.0	NPT	LCM Treatment	Mixed and pumped 35 bbl medium-coarse CaCO3 and nut-plug LCM pills.
18:00	24:00	6.0	DRILL	Drilling Ahead	Wellbore stabilized. Zero static losses. Resumed controlled rotary drilling.

2. MUD PROPERTIES & DETAILED INCIDENT NARRATIVE

Time	Depth (m MD)	Mud Type	Density (SG)	PV (cP)	YP (lb/100ft²)	Gel 10s/10m	Fluid Loss (ml)	pH
04:00	2960.0	Versatec OBM	1.31	24	18	7 / 14	3.2	9.5
08:00	2965.0	Versatec OBM	1.25	22	15	6 / 12	3.6	9.4
16:00	2965.0	Versatec OBM	1.25	23	16	6 / 13	3.4	9.4

INCIDENT REPORT DETAILS (PAGE 2 SUPPORTING PASSAGE):
Observed pit volume drop at 2965m while penetrating upper Hugin sand. Loss rate measured at 42 bbl/hr. Dynamic ECD was 1.31 SG with 550 GPM pump rate. Standpipe pressure dropped from 3200 psi to 2850 psi. Pushed 35 bbl medium-coarse CaCO3 and nut-plug LCM pill. Reduced flow rate to 420 GPM and mud density to 1.25 SG. Wellbore stabilized after 13.5 hours total NPT.

SUPERINTENDENT REMARKS & APPROVAL:
DDR reviewed and approved by Drilling Superintendent J. Hansen. Verified against Mærsk Inspirer mud logging unit sensor records.